

Chapter - 10

Construction program, manpower deployment and plant planning

10.0 General

This chapter describes the construction methodology and equipment planning for construction of the main components of the project. The construction methodology for each type of structure has been described under the relevant sub sections of this chapter. The type and sizes of the equipment to be used have also been indicated while describing the construction methodology. The number of machines required for construction of each component of the project has been worked out and total requirement for each type and size of the major equipment has been arrived at after preparing the construction/ deployment schedule for main components of the project. In case, the work is executed through award of contract, the contractors in all probability may suggest their own construction techniques and equipment for execution of the job based on equipment actually available with them. The tentative requirement of machines as worked out herein will help in analysis of rates of works, cost estimation and in evaluating the reasonableness of the participating bidders' construction techniques and equipment, within overall construction schedule and cost estimate.

10.1 Objective of the Project

The Godavari (Inchampalli) – Cauvery (Grand Anicut) link project is the first phase of the entire Mahanadi-Godavari-Krishna-Pennar-Cauvery-Vaigai-Gundar link system to divert surplus water available in Godavari basin from the proposed barrage at Inchampalli on Godavari river and transferring these waters upto Cauvery basin after meeting the requirements enroute, to the extent possible to serve the areas in Godavari, Krishna, Gundalakamma, streams between Gundlakamma and Pennar, Pennar, streams between Pennar and Palar, Palar, streams between Palar and Cauvery and Cauvery basin.

The proposed Godavari (Inchampalli) - Cauvery (Grand Anicut) link project envisages diversion of 7000 Mm³ surplus water including the unutilized waters in Indravati sub basin of Godavari basin. Nagarjunasagar and Somasila reservoirs will be used as balancing reservoirs to transfer water to Pennar and

Cauvery basins while meeting the enroute requirements in Telangana, Andhra Pradesh and Tamil Nadu.

The project area lies in three states: Telangana, Andhra Pradesh and Tamil Nadu. The link canal will bring additional area of 453017 ha annually (80000 ha in Telangana, 168017 ha in Andhra Pradesh and 205000 ha in Tamil Nadu) under irrigation apart from stabilising 491555 ha (287305 ha in Telangana, 126000 ha in Andhra Pradesh and 78250 ha in Tamil Nadu) utilising about 5049 Mm³ besides providing 512 Mm³ for drinking and 944 Mm³ for industrial water supply. The link canal envisages serving the command areas lying in upper reaches through pumping and feeding storages/tanks, which could not possibly be served through conventional projects.

10.2 Main Components of the Link proposal (DPR stage)

1. Proposed Inchampalli barrage across river Godavari with FPL of 87 m on downstream of the confluence of Indravati with Godavari.
2. Existing reservoir at Nagarjunasagar with FRL of 179.83 m across river Krishna.
3. Existing reservoir at Somasila with FRL of 100.58 m across Pennar river.
4. Existing Grand Anicut across Cauvery river with FRL of 59.22 m.
5. Main canal of 1210.841 km from Inchampalli barrage across Godavari to Grand Anicut across Cauvery river
6. One tunnel at RD 86.35 of 9.15 km length in the reach from Inchampalli to Nagarjunasagar. 1.3 km long tunnel from RD 302.786 to 304.101 km; 4 km long tunnel at the offtake of link canal near headworks of Somasila; one km tunnel from RD 700.976 to 701.976 km; and 3.1 km long tunnel from 826.776 to 829.876 km.
7. Lifting arrangements through 4 stages of 57 m (RD 0.0 km), 38 m (RD 18.0 km), 23.2m (RD 26.50 km) and 11.0m (RD 60.50 km) totaling to 129.20m of static lift on main canal; a lift of 52.63m for Kakatiya Stage II feeder branch (at RD 97.50km on main canal), lifting through 3 stages

of 64.50m (0.00km), 58.0m (75.00 km) and 74m (95.00km) for the 116 km long Gottimukkala feeder branch canal (taking off at RD 199.15km on main canal) totaling to 196.50m; a lift of 67.14m for Srisailam LBC feeder branch (Alimineti Madhava Reddy LIS) from Nagarjunasagar reservoir.

8. Several cross drainage and cross masonry works across various streams and roads.
9. 30 branch canals and seven under sluices at appropriate locations along the link the canal to provide project benefits.
10. A canal power house of 120 MW installed capacity at the take off from Nagarjunasagar reservoir.
11. Command area (CCA) of about 887002 ha of land with annual irrigation at 944572 ha .
12. Canal top solar power generation arrangement along the alignment

The total diversion of 7000 Mm³ under the link system is planned to be utilized through the following three components /reaches judiciously considering the commitments, the need and the techno - economic viability.

1. Godavari (Inchampalli) - Krishna (Nagarjunasagar) link
2. Krishna (Nagarjunasagar) - Pennar (Somasila) link
3. Pennar (Somasila) - Palar - Cauvery (Grand Anicut) link

10.3 Construction Programme

The construction work of Godavari (Inchampalli) - Cauvery (Grand Anicut) link project is proposed to be completed in 5 years. It is proposed to complete all the preliminary works such as additional surveys, design studies, laboratory tests, and construction of approach road etc. in the first 2 years. The process of land acquisition and thereafter rehabilitation and resettlement, procurement of machinery and T&P are proposed to be taken-up from the first year itself and can be completed by the end of second year. Construction of colonies and approach roads for the same and laying of electric lines shall also

be commenced from first year onwards. Execution of head works are to start with excavation from the second year and would be completed by the end of fourth year. Excavation of main canal is to commence from second year and to be completed by 5th year. Construction of the cross drainage and cross masonry (CD and CM) works are also proposed to be taken up from second year and to be completed by the end of fourth year. Execution of tunnel is programmed to start from second year and would be completed in the fourth year. Execution of pump houses on main canal are to commence from third year and will be completed by the end of fifth year. The construction of canal powerhouse is planned to start from fourth year and would be completed in the fifth year. Lining work of the main canal will be started in second year and the same will be completed by the end of fifth year. The detailed construction schedule for the project in the form of a bar chart is attached as **Annexure-10.1**. The Construction Schedule for the link project is shown in **Plate 10.1**.

10.4 Basis for Study

10.4.1 General

The methodology adopted for construction of “Godavari (Inchampalli) – Cauvery (Grand Anicut)” link Project takes into consideration the construction schedule, the compatibility of the construction equipment to site conditions and the quantities as well as the utilization factor of the equipment within the scheduled construction period. Number of machines required for construction of each component of the project has been worked out and the total requirement for each type and size of machine for the project as a whole has been arrived at after drawing up the construction/deployment schedule for the main components of the project.

Mechanized construction has been planned for almost all types of construction jobs so as to achieve consistent quality at a faster rate and also to minimize the requirement of skilled manpower. Moreover, very high degree of quality standards are required to be maintained as underground works are normally not available for regular maintenance after the completion.

Sequencing of construction activities, wherever possible, has been attempted in such a way that equipment from one activity, on its completion can be shifted to the other. This way, the total requirement of equipment at a

time would be reduced and also, optimum utilization of equipment on the project would be ensured.

10.5 Construction material sources

Location of different borrow areas and quarries for construction material with respect to the dam location have been described in the **Chapter - 4** on “**Surveys and Investigations**”.

Suitable fill material would be adequately available for all CD/CM structures, intermediate storages, lifting arrangements etc. in the quarries identified along the link canal .

During construction, appropriate decision will be taken to select the borrow areas which meet the requisite specifications. Construction material for concrete, viz. sand/fine aggregate, rock/coarse aggregate, for both non-wearing and wearing surfaces are also located in the vicinity of project site. The area for disposal of excavated material has been considered at an average distance of 1.0 km from the proposed canal & other structures for equipment planning purpose.

10.6 Basic considerations

Based on past experience, about 8 working months in a year are available in the area where the project is situated. Other projects in the region have also been planned with this consideration.

All the surface works are proposed to be executed in two shifts. All the underground works are proposed to be executed in three-shift operation throughout the year.

10.7 Scheduled working hours and shifts

Planning for calculating requirement of equipment is carried out based on the number of working days available, which further depends upon climatic conditions of the project area. In the present scenario, the monsoon sets in during June and continues till October in the project area. For equipment planning purpose the monsoon season has been considered from 15th June to 15th October. Thus, for over ground works i.e. construction of proposed pond at Inchampalli and appurtenant works a working season of eight months would be available. The underground works are generally not affected by the

vagaries of weather and work has, thus, been planned to continue throughout the year. However, since the production capability would be affected during monsoon months especially for the supplies/ services and muck disposal, etc., suitable reduction in the progress has been taken into account for the year as a whole. The scheduled working hours considering 25 working days per month, accordingly works out as under **Table 10.1**

Table 10.1
Scheduled working hours

Type of Work/ Type of shift	Over ground works (hour)	Underground works (hour)
Single shift work/day	8x25x6 =1200	12x25x20=6000
Two shift work/day	8x25x11 =2200	
Three shift work/day	8x25x15 =3000	

Two shifts working of equipment is normally considered most economical in view of the high cost of three shift working on account of low availability of equipment and higher stand-by equipment requirement. Thus planning for all over ground works has been carried out based on two shifts per day working. Underground works in any case, are planned for 20 hours working as these involve cyclic operations, which do not follow normal shift operation.

Provision of stand by equipment has been considered as follows:

- | | |
|-------------------------|-----|
| 1. Single shift working | 10% |
| 2. Two shift working | 20% |
| 3. Three shift working | 30% |

10.7.1 Construction period

The Godavari (Inchampalli) - Cauvery (Grand Anicut) link project is planned to be constructed in a period of 5 years keeping in view the scheduled working hours and the weather conditions in the region. The manpower and plant planning is made accordingly.

10.8 Construction Methodology and Equipment Planning

The construction methodology and equipment planning in line with the planned construction programme for different components of the project have been described in the succeeding sub-sections.

Main activities to be undertaken for construction of the canal system are construction of proposed barrage on Godavari, main canal, cross drainage/cross masonry works, lifts, tunnels, and command area development etc. The construction of the canal system involves excavation, placement of fill materials, spreading and wetting and compaction of the fill materials, concreting of sub surface and super structures.

10.8.1 Proposed barrage

The length of proposed barrage at Inchampalli on Godavari is about 688.50 m against the river width of 1000 m. Thus the guide bunds are provided for the remaining part of the river portion. Total quantity of foundation excavation for canal is about 190400 m³, out of which soft soil is 81600 m³ and the remaining 108800 m³ is murum/ weathered rock. The excavated material is partly proposed to be used for the construction of guide bunds and marginal bunds. In absence of topographical investigations of river banks, the quantum of earth work for guide and marginal bunds could not be estimated. However, the quantity of 81600 m³ of excavated material shall be used for construction of guide and marginal bunds. The dumping site for disposal of excavated material is proposed at an average distance of 1.0 km. The concreting for the barrage is estimated to be 427000 m³. The quantities of different activities for the construction of main canal are shown in **Table -10.2**.

Table 10.2

Quantities of different activities for construction of barrage on Godavari

Description of Work	Type / Material	Quantity, in-situ	Unit
Excavation	Total quantity	190400	m ³
	Soft soil	81600	m ³
	Murum, weathered rock and hard rock	108800	m ³
Fill placement	Total quantity		
Concreting	Concrete from M 15 to M 25	427000	m ³

The earth work involves both common excavation in overburden and weathered rock. Two working seasons have been earmarked for undertaking

excavation and three working season is considered for concreting. The estimation of hourly quantities of soil/rock involved in surface excavation and concreting for head works for which provision of equipment is to be made is given in **Table 10.3**.

Table 10.3
Estimation of Hourly Quantity for Canal Excavation

Description of work	Soft Soil+ murum	Concreting
Total Volume(cum)	190400	427000
Time period(months)	24	36
No. of years/seasons	2	3
Shiftsproposed /day	2	2
Total Operational hours per one season	2,000	2,000
Work load / season (m ³)	95200	142330
Peak work load / season (m ³)	119000	177913
Peak work load / hr (m ³)	60	89

10.8.2 Canal Excavation

The quantity estimation for canal excavation and concreting has been computed from the design and drawings, whereas the cost of CD/CM structures has been derived from the cost curves for which the design and drawings were not available. As such, for the quantity for CD/CM structures is concerned, the same is arrived based on proportionate quantity estimated for a typical structure. In case of feeder canal excavations, concreting and CD/CM structures, the same has been computed on proportionate with reference to main canal. The abstract of component wise and reachwise is shown in **Table 10.4**.

Total quantity of main canal excavation including the cross drainage/masonry structures and feeder canals for 3 reaches is about 941746618 m³, out of which soft soil is 205047684 m³, murum / weathered rock is 36550030 m³ and the remaining 371148904 m³ is for hard rock. On the other hand, the fill placement is estimated to be about 256305410 m³. The dumping site for disposal of excavated material is proposed at an average distance of 1.0 km. The quantity of concreting is 13843125 m³ which includes canal lining, sub structures and super structures of CD & CM works of main canal and feeder canals. While calculating the equipments, the quantity for murum and weathered rock is included in soils where as the medium dense rock is included

in hard rock. The quantities of different activities for the construction of main canal are shown in **Table -10.5**

Table 10.4
Abstract of Quantities

Sl.No	Item	Reaches			
		Reach I	Reach II	Reach III	Total
1	Head works	Barrage	Coffer dam		
	Soil	81600			81600
	Fractured rock	54400			54400
	Hard rock	54400			54400
	Embankment	321600			321600
	Concrete	427000	399735		826735
	Total	939000	399735	0	1338735
2	Main canal				
	Soil	28865540	40830090	122160360	191855990
	Weathered rock	202595590	58143760	99949940	360689290
	Fractured rock	101074450	56512600		157587050
	Hard rock	112221060	83416310	4061450	199698820
	Partial embankment	29193520	58887000	31318320	119398840
	Embankment	34821280	14072820	88012470	136906570
	Total	508771440	311862580	345502540	1166136560
	Canal lining (m ²)	36950308	26393790	40805147	104149245
	Lining thickness (m)	0.1	0.1	0.1	
3	Tunnel				
	Earthwork	4454959	132850	5482640	10070449
	Soil		3749	402130	405879
	Fractured rock			3007250	3007250
	Hard rock	4454959	129101	2073260	6657320
	Concrete	644343	28509.3	429235	1102087.3
	Cost of Regulators & Escapes (Rs.lakh)	7671	8913	7528.2	24112.2
4	Soil	15620	18150	15330	49100
	WR	189570	220260	186040	595870
	HR	89750	104280	88080	282110
	Concrete	39060	45380	38330	122770
	Cost of CD works (Rs lakh)	50826	59199	62557	172582
5	Soil	103500	120550	127390	351440
	WR	1256020	1462930	1545920	4264870
	HR	594630	692590	731880	2019100
	Concrete	258780	301410	318510	878700
6	Cost of Bridges (Rs lakh)	9928	13670	63417.63	87015.63
	Soils	140260	193130	895940	1229330
	Concrete	154680	212980	988050	1355710
7	Feeder canals				
	Earthwork	7645440	7419996	8058212	23123648
	Soil	3822720	3709998	4029106	11561824
	Fractured rock	1911360	1854999	2014553	5780912
	Hard rock	1911360	1854999	2014553	5780912

	Concrete (m ³)	370430	439800	260790	1071020
--	----------------------------	--------	--------	--------	---------

Table 10.5
Quantities of Different Activities for Construction of Main Canal

Description of Work	Type / Material	Quantity, in-situ	Unit
Main canal including feeder canals			
Excavation	Total quantity	941746618	m ³
	Soft soil	205047684	m ³
	Murum and weathered rock	365550030	m ³
	Dense medium rock	163367962	m ³
	Hard rock	207780942	m ³
Fill placement	Total quantity	256305410	m ³
	Full embankment	136906570	m ³
	Partial embankment	119398840	m ³
Concrete	Canal lining	13843125	m ³

The earth work involves both common excavation in overburden and rock. Three working seasons have been earmarked for undertaking excavation whereas 3.5 working season is considered for concreting. The estimation of hourly quantities of soil/rock involved in surface excavation for main canal which provision of equipment is to be made is given in **Table 10.6**.

Table 10.6
Estimation of Hourly Quantity for Canal Excavation and concreting

Description of work	Soft Soil + Murum & weathered rock	Medium dense and hard rock	Concrete
Total Volume (m ³)	570597714	371148904	13843125
Time period (months)	36	36	42
No. of years/seasons	3	3	3.5
Shifts proposed /day	2	2	2
Total Operational hours per one season	2000	2000	2000
Work load / season (m ³)	190199240	123716300	3955180
Peak work load / season (m ³)	237749050	154645375	4943975
Peak work load / hr (m ³)	118875	77323	2472

10.8.3 Tunnels

The tunnels are mainly proposed where deep cut reaches are encountered in the canal alignment. Therefore, the construction of tunnels involves excavation mainly in rock and followed by the concreting with support or without support subjected to the rock formations and fissures and faults on the strata. 5 tunnels are proposed in the canal system which includes the offtake tunnel at Somasila dam. The estimated muck from the construction of tunnels is estimated to be about 10070449 m³. In addition, in the transition reaches from canal to tunnel and vice versa i.e. near the entry and exit of the tunnels, the excavation comprises of mostly overburden and to some extent weathered/hard rock. The quantity of excavation involved in transitions in I and II reaches of canal is accounted in main canal whereas in III reach it is 402130 m³, 3007250 m³ and 2073260 m³ for soil, murum/ weathered rock and hard rock respectively. The equipment requirement for tunnel transitions at reach is included in main canal. The quantity of concrete required for the construction of tunnel is 1102087 m³. The quantities of different activities for the construction of tunnels are shown in **Table -10.7**.

Table 10.7

Quantities of Different Activities for Construction of Tunnels Excavation

Description of Work	Type / Material	Unit	Quantity			
			Reach I	Reach II	Reach III	Total
Excavation						
(Transition reaches)	Soft soil	m ³	Included in main canal		402130	
	Murum and weathered rock	m ³	Included in main canal		443940	
	Hard rock	m ³	Included in main canal		2563310	
Muck (Main tunnels)	Total quantity (Hard rock)	m ³	4454959	129101	2073260	6657320
Concreting	Concrete	m ³	644343	28510	429235	1102087

The detailed equipment planning for the construction of main tunnels has not been carried out in the present DPR, however, equipment requirement for few main items have been attempted. The Tunnel boring machines can be considered in place of conventional blasting method which will be arranged by the firm/company to which the contract is awarded. Three working seasons have been earmarked for undertaking excavation in the tunnels. The estimation of hourly quantities reach wise of muck and concreting for tunnels for which provision of equipment is made is given in **Table 10.8**.

Table-10.8**Estimation of Hourly Quantity of Excavation& Concreting of Tunnels**

Description	Reach I	Reach II	Reach III	Total
Muck excavation				
Total volume (m ³)	4454959	129101	2073260	6657320
Progress @ 2 m in one cycle				
Time period (months)	21	9	27	
No. of years/ seasons	2	1	3	3
Shift proposed	2	2	2	2
Total operational hours (hour) for one season	2000	2000	2000	2000
Concreting				
Total volume (m ³)	644343	28510	429235	1102088
Total time required (months)	47	31	47	

10.8.4 Lifts / power houses

Proposed lift/power houses at five locations are identified in the main canal. The excavation and other construction materials involved in this project are normally very less when compared to other major components. Hence, the requirement of equipments has not been attempted in this DPR. The equipments which are needed may be adjusted from the nearby locations of other major structures when surplus equipments are available.

10.8.5 Branch canals and command area

In the absence of detailed topographical investigation of branch canals and command area development details, the quantity estimation of material

required could not be carried out, as such the equipment planning has not been made in the present DPR.

10.8.6 Proposed Construction Methods

(i) Surface Excavation: Following construction methods are proposed for surface excavations in connection with the major construction activities viz. canal, pipe lines, tunnels and lifts:

- Excavation and loading of soil by 3.0 m³ capacity Hydraulic Excavators assisted by front end loader (shovel).
- Transportation of the excavated material to the disposal area by 18.12 m³ (31.75 Tonnes) capacity Dumper
- Spreading the excavated quantity using Dozers of 275 H.P capacity
- Compaction using Double Drum Sheep foot Rollers of 1.5 m dia of 1.2 m width with 900-100 crawler tractors.

(ii) Hard Rock Excavation: Following construction methods are proposed for excavation in hard rock in connection with the major construction activities viz. canal, pipe lines, tunnels and lifts:

- Drilling by 120 cfm capacity Heavy Duty Jack Hammers
- Providing the air requirements by Air Compressors of 250 cfm / 500 cfm capacity
- Loading and transportation of excavated rock material through Tippers of 4.5 m³ (6.5 T capacity)

(iii) Placement of Fill Material: Following construction methods are proposed for obtaining and placing the fill material in connection with the major construction activities viz. canal, pipe lines and lifts:

- Excavation and transportation of soil from borrow area using scrapers of 11.50 m³ and pushers of 250-275 HP
- Spreading the fill material using Dozers of 180 H.P capacity and taking the spread area of 30.48 m (100 ft)
- Wetting the fill by using water tankers of 10,000 litres capacity and water pump of 2,275 litres per minute capacity
- Compaction of the fill by using Self propelled Vibrators Tampering foot Compactors

(iv) Concreting : Following construction methods are proposed for carrying out concreting and placing the material in connection with the major construction activities viz. head works, canal, tunnel, and lifts

- Mixing plant of 2500 litre capacity
- Batching plant with recommended bin sizes for coarse aggregates, fine aggregates and cement
- Aggregate processing unit of suitable sizes
- Ice plant of suitable sizes for head works
- Concrete pumps of 60 cum/hr to 20 cum/hr capacity
- Concrete transit mixer of 10 cum capacity

(v) Tunneling : Following construction methods are proposed for excavation of muck in conventional method of blasting and removal of muck.

- Jack hammers of 120 cfm capacity
- Air compressor of 250 cfm capacity
- Hydraulic excavator/ crawler of 3 cum capacity
- 25 ton capacity dumpers
- Exhaust removal equipment

Based on the above methodology, major construction plant and equipment required for construction of link canal, pipe lines, lifts and tunnel transition reaches have been worked out and are given in **Table-10.9**.

Table-10.9
Major construction equipments

Sl. No	Description	Size/ Capacity	head works	For Canal Excavation including CD/CM structures		Excavation of tunnel	Embankment of	Concrete		Total
				Soil+ Murum	Hard Rock			HW & Canals	Tunnels	
1	Hydraulic Excavator	3.0 m ³	2	395		13				410
2	Dumper	18.12 m ³ (31.75 Tonne)	10	1431						1441
		25 T capacity				28				28
3	Dozer	275 HP	2	416	367					785

Detailed Project Report of Godavari (Inchampalli) – Cauvery (Grand Anicut) link project

4	Double drum sheep	1.5 m dia., 1.2 m width,	21	814			587			1422
5	Jack hammer	120 cfm			16758	437				17195
6(a)	Air compressor	250 cfm			3867	255				4122
6(b)	Air compressor	500 cfm			1933					1933
7	Trucks/Tipper	4.5 cum ³			10919					10919
8	Scraper	11.5 m ³	5				4274			4279
9	Pusher	250-275 HP	1				855			856
10	Water tankers/ sprinklers	10000 litres	1				980			981
11	Dozer 180HP capacity	180 HP	4				1093			1097
12	Batching plant with 2 concrete mixers							600	6	606
13	Concrete pumps 60 cum /hr							1762		1762
14	Concrete pumps 20/25cum /hr								20	20
15	Concrete transit mixer 10 Cum capacity							2423	26	2449

10.9 Manpower Planning

10.9.1 Organisation setup

The project will be implemented under an organisation set-up headed by an officer of the rank of Chief Executive officer. The works will be executed under the overall supervision of two Officers of the rank of Chief Engineers /General manager who will report to Chief Executive Officer. In addition, there will be two officers of the rank of Superintending Engineer to assist Engineer-in - Chief/ Chief Engineer and three officers of the rank of Director (Administration), Director (Finance), Director (LA) to assist General Manager: Each will be assisted by appropriate subordinate officers and staff.

There will be one Chief Engineer and one General manager for the Project to look after the works, viz., Engineer-in-Chief (Designs & quality control), will be supported by 2 officers of the rank of Superintending Engineer who will be heading the field formations of circles. Each circle will have two to three division offices which will be headed by the officers of the rank of Executive Engineers. Executive Engineers in turn will have Assistant Executive Engineers as their subordinate officers who will manage Sub-Divisional offices.

The General Manager will be supported by 3 officers of the rank of Director (Administration), Director (Finance), Director (LA) and other supporting staff like PRO, Labour officer etc.

Engineer-in-Chief will be responsible for execution of works related to construction of the link and lifts, tunnels and power houses. One Superintending Engineer will be responsible for earth work and construction of canal; Second Superintending Engineer will look after the construction of CD/CM structures, Colony and stores.

One Rehabilitation Officer will be taking care of EMP and R&R. They will be supported by appropriate subordinate officers as elaborated under the organisation chart.

The civil designs of all the components of the project will be carried out by the Superintending Engineer (Designs). He will also provide assistance in respect of electrical and mechanical works for whole of the project. The Administrative set up for the link project is shown in **Plate 10.2**.

10.10 Year wise allocation of cost

The year wise allocation of cost for the project is given in **Table 10.10** and shown as **Annexure 10.2**.

Table 10.10
Yearly phasing of expenditure

Year	Allocation of cost (Rs lakh)	Percentage allocation
1 st Year	1151895.6	13.40
2 nd Year	2675148.6	31.12
3 rd Year	1973695.8	22.96
4 th Year	1973695.8	22.96
5 th Year	821800.2	9.56
Total	8596236	100